

週 間 工 程 表 (22)

現場代理人 越後谷 竜也

工 種	名 称	単位	出 来 高			8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	備考		
			数量	前週出来高%	今週出来高%	月	火	水	木	金	土	日	月	火	水	木	金	土	日			
橋梁下部	道路構造物工事																					
	準備工	工事看板等	式	1	55.0	0.0																
	橋梁下部																					
	橋台工																					
	作業土工																					
		床掘り・埋戻し・基面整正	式	1	75.0	0.0																
		積込み・土砂運搬・整地	式	1	85.0	0.0																
	場所打杭工																					
		場所打杭・鉄筋	式	1	100.0	0.0																
		杭頭処理・殻積込・運搬処分	式	1	100.0	0.0																
	橋台躯体工																					
		基礎材・均しコンクリート・コンクリート	式	1	5.0	0.0																
		鉄筋・型枠・足場・支保	式	1	12.0	14.0	フーチング鉄筋組立							フーチング鉄筋組立								
	排水構造物工																					
	作業土工	床掘り 埋戻し 土砂等運搬	式	1	85.0	100.0	床掘り 埋戻し 土砂運搬															
	側溝工																					
		V型側溝 V700・V240	式	1	80.0	100.0	V700 V240 設置															
	集水樹																					
	プレキャスト集水樹	式	1	100.0	0.0																	
仮設工																						
工事用道路工																						
	掘削・路体盛土・土砂運搬・整地	式	1	55.0	0.0																	
	法面整形(切土部・盛土部) 下層路盤	式	1	30.0	0.0																	
仮水路工	フトンかご	式	1	100.0	0.0																	
	暗渠排水管 φ450 φ600	式	1	100.0	0.0																	
雪寒施設工																						
	雪寒仮囲い (W・PWタイプ)	式	1	0.0	0.0																	
準備費																						
	立木切倒し・切揃え・集積	式	1	100.0	0.0																	
	立木運搬	式	1	100.0	0.0																	
工事全体の出来高			8月28日 現在			45.8%																
段 階 確 認 ・ 立 会											立会			立会								

当面の検討課題	9/12 フーチングコンクリート打設予定	段階確認 立会願	8/25 橋台躯体工 フーチング鉄筋 ガス圧接 立会確認	
		電話番号等	9/2 橋台躯体工 フーチング鉄筋 鉄筋配筋寸法 立会確認	