

提出年月日 令和7年6月5日

週 間 工 程 表 (10)

施工者 阿部建設株式会社

現場代理人 越後谷 竜也

工 種	名 称	単位	出 来 高			6/2	6/3	6/4	6/5	6/6	6/7	6/8	6/9	6/10	6/11	6/12	6/13	6/14	6/15	備考			
			数量	前週出来高%	今週出来高%	月	火	水	木	金	土	日	月	火	水	木	金	土	日				
橋梁下部	道路構造物工事							杭打ち・ヤード敷鉄板							杭打ちヤード造成								
	準備工	工事看板等	式	1	52.0	55.0																	
	橋梁下部																						
	橋台工																						
	作業土工																						
		床掘り・埋戻し・基面整正	式	1	0.0	0.0																	
		積込み・土砂運搬・整地	式	1	0.0	0.0																	
	場所打杭工																						
		場所打杭・鉄筋	式	1	0.0	0.0																	
		杭頭処理・殻積込・運搬処分	式	1	0.0	0.0																	
	橋台躯体工																						
		基礎材・均しコンクリート・コンクリート	式	1	0.0	0.0																	
		鉄筋・型枠・足場・支保	式	1	0.0	0.0																	
	排水構造物工																						
	作業土工																						
		床掘り 埋戻し 土砂等運搬	式	1	0.0	0.0																	
側溝工																							
	V型側溝 V700・V240	式	1	0.0	0.0																		
集水樹																							
	プレキャスト集水樹	式	1	0.0	0.0																		
仮設工																							
工事用道路工														工事用道路 造成段取り									
	掘削・路体盛土・土砂運搬・整地	式	1	5.0	0.0																		
	法面整形(切土部・盛土部) 下層路盤	式	1	0.0	0.0																		
仮水路工																							
	暗渠排水管 φ450 φ600	式	1	20.0	0.0																		
雪寒施設工																							
	雪寒仮囲い(W・PWタイプ)	式	1	0.0	0.0																		
準備費																							
	立木切倒し・切揃え・集積	式	1	10.0	60.0	切倒し・切揃え・集積							切揃え・集積										
	立木運搬	式	1	0.0	0.0									積込・運搬処理									
工事全体の出来高						6月5日 現在		2.8%															
段階確認・立会																	立会						

当面の検討課題	下層路盤「後背地ヘトンネルズリ」の運搬予定 打合せ予定 300m3程度	段階確認 立会願	6/12 11:00 場所打杭 鉄筋かご 立会確認 予定 (旭川工場)	
		電話番号等		